

S.No.	Name of Work	Work Order No.&date	Dated of Commencement	Date of Completions	Last Date of Completion	New Date of Completion	Progress of Work
	S/F Ornamental Doors & Windows in New Temple of Sanwalyaji at Mandphiya	264/3-6-05	03/06/2005	02.06.2006	30.06.2013	31.12.2013	<i>Work in Progress</i>
	Extra Work	669/16-11-06					
	Extra Work Bhandar	524/13.10.2011					
	S/F of Dwajadand in Copper S/P Copper on Amalsara and Kalash & Labour charges for Plating gold on Dwajadand, Amalsara and Kalash.	2010/22.12.2008	01.01.2009	31.12.2009	30.06.2013	31.12.2013	<i>Work Stopped</i>
	Construction of Corridor in Bansi paharpur stone extention work South /West side out side & In side	363/28.04.2010	15/05/2010	14/05/2012	30.06.2013	30.06.2013	<i>Work in Progress</i>
	Construction of Corridor in Bansi paharpur stone extention work North /West side out side & In side	379/28.04.2010	15/05/2010	14/05/2012	30.06.2013	30.06.2013	<i>Work in Progress</i>
	S/F Brass Railing gate grill at temple of sanwalyaji at mandphiya	1485/20.10.2010	01.11.2010	01.12.2010	30.06.2013	31.12.2013	<i>Work Completed</i>
	Renewal by BT 20mm PMC by paver with seal coat on vorius road of SSMM	1661/09.03.12	25.03.2012	25.08.2012	31.03.2013	31.12.2013	<i>Work in Progress</i>
	Renewal by BT 20mm PMC by paver with seal coat on Nadakhera road of SSMM	206/04.05.12	10.05.2012	09.10.2012	31.03.2013	31.12.2013	<i>Work in Progress</i>
	Renewal by BT 20mm PMC by paver with seal coat on Bhatoligajran road of SSMM	214/04.05.12	10.05.2012	09.10.2012	31.03.2013	31.12.2013	<i>Work in Progress</i>
	Electrification Work at Shree Sanwalyaji Temple in Main Entrance and Parikarma Path at Mandfiya	65/17.07.2012	25.07.2012	24.01.2013	30.06.2013	31.12.2013	<i>Work in Progress</i>
	Renewal by B.T. 20 mm PMC by paver with seal coat on Various road of Mandphiya Village, Distt-Chittorgarh..	713/27.07.2013	10.08.2013	09.06.2014	-----	-----	<i>Work in Progress</i>
	Renewal by B.T. 20mm PMC by paver With seal Coat on Bootkhera Road of S.S. M. M. Mandfiya.	719/27.07.2013	10.08.2013	09.02.2014	-----	30.06.2014	<i>Work in Progress</i>
	Renewal by B.T. 20 mm PMC by paver with seal coat on Various road of Shri Sanwalyaji Mandir Mandal, Mandphiya, Distt – Chittorgarh (Raj.)	725/27.07.2013	10.08.2013	09.06.2014	-----	30.06.2014	<i>Work in Progress</i>
	Construction of Raling on Front Side of Shri Sanwalyaji Temple At Mandfiya	301/30.05.2013	10.06.2013	09.09.2013	-----	30.06.2014	<i>Work in Progress</i>
	Supply & fixing Welded Mesh Jali on Meera Circle upto Main Temple at Mandfiya	308/30.05.2013	10.06.2013	09.09.2013	-----	30.06.2014	<i>Work in Progress</i>
	Construction of Cottage & Boundary Wall in Sanwariya Seth Dharamshala at Mandfiya Village	440/17.06.2013	25.06.2013	24.04.2014	-----	30.06.2014	<i>Work in Progress</i>